



Casing Summary

Well Name SALADO DRAW WE 14 FED P7 003H		Lease		Field Name JENNINGS		Business Unit Mid-Continent	
Ground Elevation (ft) 3,165.00	Original RKB (ft) 3,197.60	Current RKB Elevation 3,197.60, 3/28/2016				Mud Line Elevation (ft)	Water Depth (ft)

Surface, Planned?-N, 828ftKB

Set Depth (MD) (ftKB) 828		Set Tension (kips)		String Nominal OD (in) 13 3/8		String Min Drift (in) 12.469		Centralizers 9		Scratchers	
Jts	Item Des	OD (in)	ID (in)	Wt (lb/ft)	Grade	Top Thread	Top Depth (MD) (ftKB)	Btm Depth (MD) (ftKB)	Len (ft)	P Burst (psi)	P Collapse (psi)
1	Landing Joint	13 3/8	12.625	54.50	J-55	ST&C	0	33	33.00	2,730.0	1,130.0
1	13-3/8 UH-2 CSG Head	13 3/8	12.625	54.50	J-55	ST&C	33	36	2.88	2,730.0	1,130.0
1	Pup Joint	13 3/8	12.625	54.50	J-55	ST&C	36	39	3.72	2,730.0	1,130.0
18	Casing Joint	13 3/8	12.625	54.50	J-55	ST&C	39	782	743.11	2,730.0	1,130.0
1	Float Collar	13 3/8	12.625	54.50	J-55	ST&C	782	784	1.32	2,730.0	1,130.0
1	Casing Joint	13 3/8	12.625	54.50	J-55	ST&C	784	826	42.45	2,730.0	1,130.0
1	TX Pattern Float Shoe	13 3/8	12.625	54.50	J-55	ST&C	826	828	1.77	2,730.0	1,130.0

Intermediate Casing 1, Planned?-N, 4,570ftKB

Set Depth (MD) (ftKB) 4,570		Set Tension (kips)		String Nominal OD (in) 9 5/8		String Min Drift (in)		Centralizers 31		Scratchers	
Jts	Item Des	OD (in)	ID (in)	Wt (lb/ft)	Grade	Top Thread	Top Depth (MD) (ftKB)	Btm Depth (MD) (ftKB)	Len (ft)	P Burst (psi)	P Collapse (psi)
1	Landing Joint	9 5/8	8.835	40.00	HCK-55	LTC	0	35	35.00		4,230.0
1	Hanger	9 5/8	8.835	40.00	HCK-55	LTC	35	36	1.63		4,230.0
1	Hanger PUP	9 5/8	8.835	40.00	HCK-55	LTC	36	41	4.20		4,230.0
10 6	Casing Joint	9 5/8	8.835	40.00	HCK-55	LTC	41	4,482	4,441.23		4,230.0
1	Float Collar	9 5/8	8.835	40.00	HCK-55	LTC	4,482	4,483	1.48		4,230.0
2	Casing Joint	9 5/8	8.835	40.00	HCK-55	LTC	4,483	4,568	85.10		4,230.0
1	Float Shoe	9 5/8	8.835	40.00	HCK-55	LTC	4,568	4,570	1.64		

Production Casing, Planned?-N, 13,788ftKB

Set Depth (MD) (ftKB) 13,788		Set Tension (kips)		String Nominal OD (in) 5 1/2		String Min Drift (in)		Centralizers 71		Scratchers	
Jts	Item Des	OD (in)	ID (in)	Wt (lb/ft)	Grade	Top Thread	Top Depth (MD) (ftKB)	Btm Depth (MD) (ftKB)	Len (ft)	P Burst (psi)	P Collapse (psi)
1	Landing Jt	5 1/2	4.778	20.00	HCP-110	TXP-BTC	0	34	34.00		
1	Hanger	5 1/2	4.778	20.00	HCP-110	TXP-BTC	34	35	1.14		
1	Hanger PUP	5 1/2	4.778	20.00	HCP-110	TXP-BTC	35	39	4.51		
20 5	Casing Joint	5 1/2	4.778	20.00	HCP-110	TXP-BTC	39	8,499	8,459.50		
1	Pup Jt	5 1/2	4.778	20.00	HCP-110	TXP-BTC	8,499	8,504	5.14		
12 5	Casing Joint	5 1/2	4.778	20.00	HCP-110	TXP-BTC	8,504	13,619	5,115.15		
1	RSI PUP	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,619	13,629	10.48		
1	RSI	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,629	13,636	6.62		
1	RSI PUP	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,636	13,646	10.21		
1	Casing Joint	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,646	13,687	40.47		
1	LC PUP	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,687	13,697	10.15		
1	Land Collar	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,697	13,698	1.57		
1	Casing Joint	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,698	13,741	42.05		
1	Float Collar	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,741	13,743	2.41		
1	Vibrator	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,743	13,745	2.22		
1	Casing Joint	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,745	13,785	40.18		
1	Float Shoe	5 1/2	4.778	20.00	HCP-110	TXP-BTC	13,785	13,788	2.69		