

MAYO MARRS CASING PULLING INC.  
BOX 863  
KERMIT, TEXAS 79745

NM0CD  
SIERRA BLANCA

Lease: YOUNG DEEP UNIT # 16  
Project: P & A

1/29/2007

PERF @ 1200' AND PUMP 40 SACKS - TAG @ 1090'

2/9/2007

PERF @ 350' - CIRCULATED 125 SACKS TO SURFACE

PUMPED PLUGGING MUD BETWEEN ALL PLUGS  
INSTALLED DRY HOLE MARKER

## MAYO MARRS CASING PULLING INC.

NMOCD  
SIERRA BLANCA  
Lease: YOUNG DEEP UNIT # 16  
Project: P & A  
ATTN: GARY WINK

FAX 505-393-9758  
PUSHER - FRANK  
Tracking # 07-5506-1

1/25/2007 9 HRS  
SUPERVISOR LOCATE WELL - START MOVING IN MOVED IN EQUIPMENT -SDFN

9 A-3 - SHALLOW RIG	\$240.00 /HR	=	\$2,160.00
3 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$150.00 /HR	=	\$450.00
1 A-1 - SUPERVISOR	\$250.00 /DAY	=	\$250.00
360 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES 2 UNITS	\$1.00 /MILE	=	\$360.00
180 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$1.00 /MILE	=	\$180.00
9 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$1,125.00
9 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$225.00

Total Daily Cost = \$4,750.00

1/29/2007 10 HRS  
RU PLUGGING EQUIPMENT - RU UNIT - ND WELLHEAD - NU BOP - NO TUBING - RIH WITH MMCPI TUBING TO 1260' AND PACKER - TESTED CASING TO 500# - POH - RU WIRELINE - RIH AND PERF @ 1200' - POH - RIH WITH PACKER - PUMP 40 SACKS - CLOSE WELL IN WITH 300# - WOC - SDFN

10 A-3 - SHALLOW RIG	\$240.00 /HR	=	\$2,400.00
3 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$150.00 /HR	=	\$450.00
1 A-1 - SUPERVISOR	\$250.00 /DAY	=	\$250.00
296 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES 2 UNITS	\$1.00 /MILE	=	\$296.00
74 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$1.00 /MILE	=	\$74.00
8 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$1,000.00
8 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$200.00
1 E-13 STEEL PIT / 5 DAY MINIMUM	\$250.00 /DAY	=	\$250.00
4 B-1.1 CEMENTING EQUIPMENT ON LOCATION/4 DAY MINIMUM	\$500.00 /DAY	=	\$2,000.00
4 C-1.1 WIRELINE UNIT ON LOCATION FOR EACH DAY USED/4 DAY MINIMUM	\$200.00 /DAY	=	\$800.00
1 E-3.1 BOP RAM RENTAL 1 1/2", 1 1/2", 2-1/16, 3 1/2"/FIRST 5 DAYS	\$450.00	=	\$450.00
10 G-4 TANDEM AXLE FLOAT	\$35.00 /HR	=	\$350.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$450.00	=	\$450.00
15 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$8.50 /SACK	=	\$127.50
40 B-3 ASTM TYPE II CEMENT, 94# SACK FOB LOCATION	\$12.50 /SACK	=	\$500.00
1 H-1 GANDY TICKETS	\$1,176.46	6%	\$1,247.05

Total Daily Cost = \$16,496.55

1/30/2007 10 HRS  
RIH AND TAG @ 1090' - POH - RIH AND PERF @ 350' - ND BOP - NU WELLHEAD - HAD TO FIX PUMP TRUCK - SDFD

6 A-3 - SHALLOW RIG	\$240.00 /HR	=	\$1,440.00
3 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$150.00 /HR	=	\$450.00
1 A-1 - SUPERVISOR	\$250.00 /DAY	=	\$250.00
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$450.00	=	\$450.00

Total Daily Cost = \$19,086.55

2/9/2007 10 HRS  
SAFETY MEETING - CIRCULATE 125 SACKS TO SURFACE IN AND OUT OF 7" CASING - DIG OUT CELLAR - CUT OFF WELL HEAD - INSTALL DRY HOLE MARKER - FILL IN CELLAR - CUT OFF ANCHORS - MOVE OUT EQUIPMENT

6 A-3 - SHALLOW RIG	\$240.00 /HR	=	\$1,440.00
3 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$150.00 /HR	=	\$450.00
1 A-1 - SUPERVISOR	\$250.00 /DAY	=	\$250.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$45.00 /HR	=	\$180.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$45.00 /HR	=	\$180.00
1 G-11 P&A MARKER	\$125.00	=	\$125.00

Total Daily Cost = \$21,711.55