

E1 Para Tom Fed #3

11' HB

8/22/06

← 8 3/4" @ 446 cmt w/ 300 SX cmt
2"
35'

85 its 2 3/8" 46'

108 - 3/4 rods

← C1BP @ 2466' cap'd w/ 10' cmt

← Perfs: 2498-2945'

Top of P.H. @ 2705'

← Perfs: 3053'-3156'

← PRTD @ 3217'

← 5 1/2" @ 3300' cmt w/ 600 SX5

SUNDRY NOTICE SPECIAL STIPULATIONS

1. Approval is granted to plug this well with the following modifications:
2. The cement plug proposed for 471' should be moved to 496'.

*****All plugs below the surface plug must be at least 100' and 25 sacks of cement plus an additional 10% for each 1000 feet of depth.**

Plugging procedures must conform to 43 CFR 3162.6.d and Onshore Order No. 2.III.G or NMOCD orders if they are more stringent.

**ALL OF THE WORK AUTHORIZED HERE MUST BE COMPLETED WITHIN
90 DAYS.**

**Engineering
can be reached at 505-706-2779 for any variances that might be necessary.**

F Wright 5/3/07