

AMENDED

(Form C-102)
(Revised 7/1/52)

DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

NOBBS OFFICE OCC

MISCELLANEOUS NOTICES

NOV 7 PM 3:00

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. It will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	<input checked="" type="checkbox"/>	NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICO

MIDLAND, TEXAS

11-5-56

(Place)

(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the **STATE "E" 873**

JAKE L. HAMON

Well No. **1** in **A** (Unit)

(Company or Operator)

NE 1/4 **NE** 1/4 of Sec. **35**, T. **10-S**, R. **33-E**, NMPM, **Wilburt** Pool

(40-acre Subdivision)

Lea County.

FULL DETAILS OF PROPOSED PLAN OF WORK
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

TD 13,250'. Set 100 sacks cement plug from 12,700' to 12,564'. Run 10,330' of 5 1/2" 17# N-80 LTC casing, KB. Cemented with 500 sacks cement. Top of cement by Temperature Survey at 9150'. Set Bridging Plug at 10,090' K.B. Set Bridging Plug at 9895'. Set Bridging Plug at 9820'. Shot off casing at 7600', wouldn't pull. Shot casing off at 7000', wouldn't pull. Shot again at 5514' and pulled pipe. 20 sacks cement plug from 5514' to 5766', 30 sacks cement plug from 4181' in 9 5/8" to 4259'. Plan to put 30 sacks in top of 9 5/8" stub, or at top of salt zone if pipe is pulled that deep. 10 sacks in top of 13 3/8" surface casing.

Approved **NOV 8 1956**, 19
Except as follows:

Approved
OIL CONSERVATION COMMISSION
By **E. J. Fischer**
Title **Engineer District 1**

JAKE L. HAMON
Company or Operator
By **[Signature]**
Position **CHIEF CLERK**
Send Communications regarding well to:
Name **JAKE L. HAMON**
Address **102 Western Bldg, Midland, Texas**