

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **San Juan**
Lease No. **5-5773**
Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Federal Hills

February 19, 1944

Well No. **2** is located **600** ft. from **N** line and **600** ft. from **E** line of sec. **11**
T. 14 N. R. 10 E. S. 11

San Juan (No.) **100** (Twp.) **100** (Range) **New Mexico** (State or Territory)

The elevation of the derrick floor above sea level is **9700** ft.

DETAILS OF WORK

(State names of and expected depths to objectives and show size, weights, and lengths of proposed casing, mud, mudding jobs, cement-

CASING PROGRAM -

12 5/8" O.D. spiral weld 20# - 200' or sufficient to case off fresh water sand and cement to surface.

7 5/8" O.D. 2-40 & 3-40 20# to 40# casing 4500' cement with 1000 sacks.

5 1/2" O.D. to total depth 17' & 20# cement with 400 sacks at approx. 5700'.

If no porosity encountered in tough limestone, will drill to Devonian line approximate depth 12,500'.

Drilling contractor, Wilham Drilling Company, using Bethlehem 450 Rig with 3 L.H.C. engines with 250 and 300 National Pump with 125' L. C. Moore Jack Bide Derrick.

I understand **Wilham Petroleum Corp. - Oil Division** Geological Survey before operations may be commenced.

Company **Wilham Petroleum Corp.**

Address **Albuquerque, N.M.**

By **F. H. Wolfe**
Division Manager

Title