

## NEW MEXICO OIL CONSERVATION COMMISSION

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in triplicate to the Oil Conservation Commission District Office within ten days after the work specified is completed. It should be signed and filed as a report on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL	<b>XX</b>	REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL			

March 11 1952

Amarillo, Texas

Date

Place

Following is a report on the work done and the results obtained under the heading noted above at the.....

Oil Development Company of Texas Santa Fe Pacific RR Well No. 1-20 in the  
 Company or Operator Lease  
 SW SE of Sec. 20, T. 9 S, R. 36 E, N. M. P. M.,  
 Crossroads, Pan. Pool Lea County.

The dates of this work were as follows: March 10 1952

Notice of intention to do the work was (was not) submitted on Form C-102 on March 9, 1952,  
 and approval of the proposed plan was (was not) obtained. (Cross out incorrect words.)

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Acidized perforations 9593 to 9602 ft. with 500 gals. of mud acid and 500 gals. of 18T acid. Went in hole with swab and swabbed for nearly a half hour and the well started flowing at 8:30 PM. Flowed well to clean up during the night and until 8:30 this morning; 12 hours. During this 12 hour period, the well tanked 810 bbls. of oil with a little water and BS, mostly acid water; the choke varied from 5/64" to 40/64" in size. Tubing pressures ranged from 400 to 625 psi during this clean-up test, - the casing pressure was from 710 to 790 psi. Now preparing to take potential and GOR test.

Larkin O'Hern The Western Company Engineer  
 J. C. Major Oil Development Company of Texas Engineer  
 Witnessed by Name Company Title

APPROVED:  
 OIL CONSERVATION COMMISSION

Ray Yuckrough  
 Name  
 Title

Date

19

I hereby swear or affirm that the information given above is true and correct.

Name L. J. Gude

Position Gen. Supt.

Representing Oil Development Company of Texas  
 Company or Operator

Address 900 Polk St., Amarillo, Texas