

6. Fill annulus between 8-5/8" surface and 5-1/2 inch oil string with 10 pound mud and a 50 foot cement plug at the top.

NOTE - No attempt will be made to recover any portion of the 5-1/2 inch oil string or the surface pipe.

7. Regulation marker will be placed in the top of the plug.

This plugging operation is proposed for on or about November 25, 1970. When completed and ready for inspection, a "Subsequent Report" detailing the actual work done will be filed.

Appendix: A cement plug will be placed in the annulus between the 8-5/8" surface pipe and the 5-1/2" oil string at the top of the 5-1/2" oil string.

RECEIVED  
NOV 17 1970