

3-25-02

ND WELLHEAD - WELD ON 8 5/8" PULL NIPPLE - CUT CASING @ 372' - RIH & SPOT 60 SXS @ 410' - POOH - WOC - RIH & TAG @ 311' - POOH

3-26-02

SPOT 15 SXS @ 30' TO SURFACE - RIG DOWN - CUT OFF WELLHEAD AND ANCHORS - LEVEL PIT & LOCATION - INSTALL DRY HOLE MARKER - MOVE OUT

