

HOBBS OFFICE O. C. C.

AUG 18 1 00 PM '67

BTA Oil Producers No. 1 Shell 672 Ltd.

Drill Stem Tests

4250-4380'	Tool open 1½ hours. Recovered 450' of water w/trace of oil. 60" ISIP 1335 psi; IF 93 psi; FF 186 psi; 60" FSIP 962 psi.
8360-8460'	Tool open 1 hour. Recovered 300' drilling mud - no shows. 90" ISIP 2987 psi; IF 133 psi; FF 209 psi; 90" FSIP 2873 psi.
9055-9110'	Tool open 1 hour. Recovered 330' gas in drill pipe & 65' GCM. 60" ISIP 2845 psi; IF 94 psi; FF 109 psi; 90" FSIP 1601 psi.