

12-2-68 TD 4311'; PBD 4310'; Ppg load
12-9-68 TD 4311'; PBD 4310'; Ppg load
Ppd 75 BLW in 24 hrs (4152-4274')
12-23-68 TD 4311'; PBD 4310'; Ppg load
1-13-69 TD 4311'; PBD 4310'; Ppg load
1-20-69 TD 4311'; PBD 4310'; SI
1-27-69 TD 4311'; PBD 4310'; SI
2-17-69 TD 4311'; PBD 4310'; SI
4-21-69 TD 4311'; PBD 4310'; TO Pmp
4-28-69 TD 4311'; PBD 4310'; SI
5-5-69 TD 4311'; PBD 4310'; TEMPORARILY ABANDONED
LOG TOPS: San Andres 3478', San Andres
Porosity 4155'
5-8-69 COMPLETION REPORTED

COUNTY TPA FIELD Mescalero STATE NM 30-025-22589

OPR BLACKROCK OIL CO. MAP

1 State R

Sec 10, T-10-S, R-32-E

CO-ORD

1980' FSL, 1980' FEL of Sec.

Spd 5-51-68

CLASS

EL

Temp 5-5-69

FORMATION

DATUM

FORMATION

DATUM

CSG & SX - TUBING

8 5/8" at 412' w/250 sx

4 1/2" at 4310' w/150 sx

LOGS EL GR RA IND HC A

TD 4311'; PSD 4310'

REMICCARTILE ABANDONED

Distribution limited and publication prohibited by subscribers' agreement.
 Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT Verna Drlg. Co. PROP DEPTH 4500' TYPE
 DATE

F.R. 5-31-69

FD 4500' (San Andres)

Contractor - Verna Drlg. Co.

AMEND FOOTAGE, Formerly reported as 1787' FSL,
 1787' FEL of Sec.

6-10-68

Drlg. 3619' 1m & anhy

6-17-68

TD 4311'; WOC

6-24-68

TD 4311'; WO Completion Unit

7-1-68

TD 4311'; WO Completion Unit

7-8-68

TD 4311'; WO Completion Unit

7-16-68

TD 4311'; PSD 4310'; Prep Swab

Perf @ 4244', 4250', 4252', 4256', 4258', 4260',
 4266', 4268', 4272', 4274' w/1 SPI

Acid (4244-74') 500 gals MA + 1000 gals Super X

Swbd 5 BNO + 19 BLW in 4 hrs (4244-74')

7-24-68 TD 4311'; PBD 4310'; Prep TO Pmp
Perf @ 4152', 4155', 4158', 4164', 4167', 4171',
4177', 4184', 4188', 4191'
Acid (4152-91') 1000 gals
Swbd load (4152-91')
Swbd 20% NO + 22% BLW + 58% FW (4152-4274')
8-12-68 TD 4311'; PBD 4310'; TO Pmp
8-19-68 TD 4311'; PBD 4310'; TO Pmp
Ppd 100% wtr in 24 hrs
8-27-68 TD 4311'; PBD 4310'; TO Pmp
Ppd 82 BW w/show gas in 24 hrs
9-3-68 TD 4311'; PBD 4310'; TO Pmp
9-9-68 TD 4311'; PBD 4310'; SD Repairs
9-16-68 TD 4311'; PBD 4310'; TO Pmp

9-16-68 Continued
Ppd 42 BW w/trace oil in 24 hrs (4152-4274')
Acid (4152-4274') 5000 gals (28%)
Ppd 10 BO + 132 BAW & FW in 24 hrs (4152-4274')
10-14-68 TD 4311'; PBD 4310'; TO Pmp
10-21-68 TD 4311'; PBD 4310'; TO Pmp
10-28-68 TD 4311'; PBD 4310'; Prep Frac
11-6-68 TD 4311'; PBD 4310'; Prep TO Pmp
Frac (4152-4274') 25,000 gals jelled wtr +
27,500# sd
11-11-68 TD 4311'; PBD 4310'; TO Pmp
11-18-68 TD 4311'; PBD 4310'; TO Pmp
11-18-68 TD 4311'; PBD 4310'; Ppg load
Ppd 60-65 BLW in 24 hrs (-800 BLW)
11-25-68 TD 4311'; PBD 4310'; TO Pmp