

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>V-61-2</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>Blue Quail</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Vada Penn</b>
12. County <b>Lea</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-
2. Name of Operator <b>The Maurice L. Brown Company</b>
3. Address of Operator <b>Suite 200/Sutton Place Bldg. Wichita, Kansas 67202</b>
4. Location of Well UNIT LETTER <b>C</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>19</b> TOWNSHIP <b>10-S</b> RANGE <b>34-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>4205.6 GR 4218.6 KB</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-31-80--Ran 260 joints 5 1/2", J-55 and N-80, 17# and 20#, 8rt. and BT casing. Landed casing at 10,085'. Cemented with 500 sacks of 65-35 Class "C" Pozmix cement containing 10% salt, 5# Gilsonite/sacks and 3/4% CFR-2. Plug down at 4:30 A.M., 10-31-80. Ran John West Engineering temperature survey. Found top of cement outside casing at 7890' depth.

11-1-80--Completed rigging down and moving out Hondo Rig No. 7.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. M. Grossbeck

TITLE District Engineer

DATE 11-26-80

APPROVED BY Jerry Sexton  
Only Signed by  
CONDITIONS OF APPROVAL ANY:

TITLE

DATE DEC 1 1980

RECEIVED

DEC 1 1980

OIL CONSERVATION DIV