

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name O'Neill
9. Well No. 1-Y
10. Field and Pool, or Wildcat Vada-Penn
11. County Roosevelt

## SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
(SEE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator BTA Oil Producers
3. Address of Operator 104 South Pecos, Midland, Texas 79701
4. Location of Well UNIT LETTER "O" 660 FEET FROM THE South LINE AND 1880 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 8-S RANGE 36-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4131 GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Re-drill due to collapsed csg.

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.



Present Condition: 5½" casing collapsed below 5750'. Cut & pulled 5½" casing @ 5723', now unable to locate 5½" stub.

Procedure:

Set 50 sx cement plug @ 5723'  
Set 125 sx cement plug from 5125' to 5375'  
Drill out to 5225'  
Whipstock & random deviate new hole to new total depth, approx. 9900'

Verbal approval by Joe Ramey (NMOCC) 8:50 A.M. 12-29-70

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Drilling Manager	DATE 12-30-70
APPROVED BY 	TITLE SUPERVISOR DISTRICT	DATE JAN 4 1971
CONDITIONS OF APPROVAL, IF ANY:		