


(SUBMIT IN TRIPLICATE)

Land Office New MexicoLease No. NM-0463-A

Unit _____



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<u>workover</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

KINAHAN - Federal
Lease No. 146401

TEXACO INC. P.O. Box 728
Hobbs, New Mexico October 17, 1962

Well No. 1 is located 660 ft. from N line and 1980 ft. from E line of sec. 20

S.W. 1/4, SE 1/4, Sec. 20 15 S 30 E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
LITTLE LUCKY LAKE (DRY) Chaves New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

PULLED TUBING WITH PACKER. RAN BAKER 5 1/2" C1-RETAINER AT 11,030'. RAN TUBING. SQUEEZE WITH 100 SA TRINITY INFERNO. Pumped 703x IN FERMATION. SQUEEZE WITH 4500 # AND REVERSED OUT 303x. PULLED TUBING. PERFORATE 5 1/2" CASING 10,986' TO 10,996' WITH 2 JET SHOTS PER FOOT. RAN PACKER AND TUBING. SET PACKER AT 10,921'. PERFORATE 10,992' TO 11,004' WITH 2 JET SHOT PER FOOT. RAN PACKER AND TUBING. ACIDIZE WITH 500 GALS LSTNEA. REACIDIZE WITH 3000 GALS LSTNEA. RIG UP PULLING UNIT. KILL WELL. PULLED TUBING. PERFORATE 5 1/2" CASING 11,010' TO 11,014' WITH 1 JET SHOT PER FOOT. RAN 2" TUBING WITH PACKER SET AT 10,841'. ACIDIZE PERFS WITH 200 GALS GELLED ACID. ACIDIZE WITH 1000 GALS RETARDED ACID. RATE 1.7 BPM. ON 24 HOUR POTENTIAL TEST WELL FLOWED 8160+ NO WATER THRU 1 7/8" CHUCK ENDING 4:00 P.M. OCTOBER 14, 1962. GOR-5480. GRAVITY- 44.6

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO INC.

Address P.O. Box 728

Hobbs, New Mexico

By AN Made

Title ASSISTANT DISTRICT SUPER-INTENDENT