

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
<b>B-8631</b>	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <b>Water Injection</b>		7. Unit Agreement Name	
2. Name of Operator		8. Farm or Lease Name	
<del>Energy Supply Co., Inc.</del> <b>Anadarko Production Co.</b>		<b>Tract #27</b>	
3. Address of Operator		9. Well No.	
<b>P.O. Box 647 Artesia, New Mexico 88210</b>		<b>#6</b>	
4. Location of Well		10. Field and Pool, or Wildcat	
UNIT LETTER <b>N</b> , <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM		<b>Caprock Queen</b>	
THE <b>West</b> LINE, SECTION <b>11</b> TOWNSHIP <b>13-S</b> RANGE <b>31-E</b> NMPM.			
15. Elevation (Show whether DF, RT, GR, etc.)		12. County	
<b>4419 GL</b>		<b>Chaves</b>	

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

PLUG AND ABANDON ☒

CHANGE PLANS ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Intend to plug and abandon well as follows:**

1. Pull tubing and packer.
2. Set cast iron bridge plug at base of 5 1/2" casing approximately 3000'.
3. Spot 25 foot cement plug on top of bridge plug.
4. Knock off oil string at free point, approximately 1200'.
5. Set 25 sack cement plug at casing out off point.
6. Set 10 sack cement plug at surface.
7. Set surface marker.
8. Remove all equipment and clean up location.

*25 sacks in & out of surface casing shoe  
Heavy mud between all plugs*

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>B. J. [Signature]</i>	TITLE <i>Secretary Agent</i>	DATE <b>10-28-71</b>
APPROVED BY <i>[Signature]</i>	TITLE <b>SUPERVISOR DISTRICT I</b>	DATE <b>NOV 8 1971</b>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

NOV - 6 1971

OIL CONSERVATION COMM.  
HOODS, T. H.