

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-10
Revised 1

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Dallas Production, Inc.	8. Firm or Lease Name Conoco
3. Address of Operator 4600 Greenville Ave., Dallas, TX 75206-5038	9. Well No. 3
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1650</u> FEET FROM THE <u>west</u> LINE, SECTION <u>15</u> TOWNSHIP <u>8S</u> RANGE <u>33E</u> NMPM.	10. Field and Pool, or Wildcat Chavaroo SanAndres
15. Elevation (Show whether DF, RT, GR, etc.) 4385 DF	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Pulled pump, rods and tubing. Ran cement retainer on wireline, set at 4368'. Ran tubing and squeeze cemented perforations 4384-4405 with 260 sacks of Premium Howco cement w/ 3# salt/sk. to pressure of 1100 psig. After 24 hours tested squeeze job to 2500 psig. Tested ok - perforated 8n Andres interval 4288-4344 with 1 shot per foot. Total 57 shots. Ran packer and acidized perforations with 4000 gals. NE-FE-15% acid and 85 ball sealers. Put well on pump - now testing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul White TITLE Engineer DATE Dec. 4, 1990

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

DEC 11 1990