

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

HOBBS OFFICE O. C. C.

MISCELLANEOUS NOTICES **AUG 28 10 40 AM '64**

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	<input checked="" type="checkbox"/>	NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICO**Big Spring, Texas**
(Place)**August 24, 1964**
(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the **American Petrofina Company of Texas**

State **TX** Well No. **1** in **SE**
(Company or Operator) Lease (Unit)
SW 1/4 SW 1/4 of Sec 21, T. **14-N**, R. **23-E** NMPM, **Sanders (Lower-Pan)** Pool
(40-acre Subdivision)
Lee County.

FULL DETAILS OF PROPOSED PLAN OF WORK
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

This well was shut in in May 1963, and temporarily abandoned in August 1963. Prior to being shut in the production was only 40-50 bbls of oil per month.

Lead hole with mud. Spot 25 sacks regular cement at 2500' of 10-0/16".
Spot 25 sacks regular cement at approximately 3,000 and set 5-1/2" casing at this depth.
Spot 25 sacks regular cement at approx. 3400' at the top of the Glorieta formation.
Spot 25 sacks regular cement at approx. 4200', in and out the bottom of 8-5/8" intermediate casing.
Set 10 sacks regular cement at surface with marker.

Approved **AUG 24 1964**, 19____
Except as follows:

Approved
OIL CONSERVATION COMMISSION

By _____
Title **Engineer District 3**

AMERICAN PETROFINA COMPANY OF TEXAS
Company or Operator
By **J. H. Benson**
Position **District Engineer**
Send Communications regarding well to:

Name **American Petrofina Co. of Texas**
Address **Box 1311, Big Spring, Texas**

