

DRILL STEM TESTS

H. L. LOWE NO. 1, LEA COUNTY

NEW MEXICO

- DRILL STEM TEST NO. 1: 9419'-9480'. Open 30 minutes. Recovered 103' Drilling Mud. Flow Pressure 0 lbs. Shut-In Pressure 0 lbs.
- DRILL STEM TEST NO. 2: 10,490'-10,548'. Tool open 1 hr. Recovered 8277' Salty Sulphur Water. Pressure gauges failed.
- DRILL STEM TEST NO. 3: 10,936-10,995'. Open 2 hrs. 15 min. Recovered 15 feet free oil, 1500' slightly oil and gas out water blanket, 2190' salty sulphur water. Flow Pressure 920-1730 lbs. Shut-In Pressure 3940 lbs.