

Plan to cement squeeze perforations from 11,740' to 11,760'. Drill to 11,760'. Perforate 5-1/2" casing from 11,740' to 11,760' with 1 shot per ft. Acidate with 2000 gal. 15% acid with ball sealers. Report production daily.

[illegible][illegible]