

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E-7554	
7. Unit Agreement Name	
8. Farm or Lease Name	
Amerada State	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
UNDESIGNATED	
12. County	
Lea	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Cayman Corporation
3. Address of Operator 512 Midland Savings Bldg., Midland, Texas 79701
4. Location of Well UNIT LETTER <u>D</u> <u>330</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>35</u> TOWNSHIP <u>12-S</u> RANGE <u>34-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4154-GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-20-69 TD 4200'. Ran 135 joints of 8-5/8", K-55 casing as follows:  
Top 2009.79' 24#  
2195.21' 32#

10-21-69 Cemented with 250 sacks 50-50 Poz and Incor cement with 6% gel and 100 sacks of Incor cement with 2% CaCl<sub>2</sub>. Plug down at 2:05 a.m. WOC 18 hours. Tested casing with 1500# for 30 minutes. No leaks.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frederick TITLE Engineer DATE October 24, 1969

APPROVED BY Frederick TITLE Engineer DATE October 24, 1969

CONDITIONS OF APPROVAL, IF ANY: