

Attachment - C-105

Gulf Oil Corporation - Clifford Stevenson No. 1-H, 22-4-31, Wildcat

DIRECTIONAL SURVEYS - EASTMAN

1/2 - 290'	2-1/4 - 3488	2-1/4 - 5150
3/4 - 700	2-1/4 - 3660	2-1/2 - 5352
1 - 800	2-1/4 - 3784	2-1/4 - 5616
1/2 - 1300	2-1/4 - 3905	2-1/4 - 5774
1/2 - 2300	1-1/2 - 4150	2-1/4 - 5904
1-1/2 - 2650	2 - 4365	2-1/2 - 6333
2 - 2921	2-1/4 - 4475	1 - 6812
2 - 3010	2-1/4 - 4912	3/4 - 6946
2-1/4 - 3319	2-1/4 - 5021	

DRILL STEM TESTS

No. 1 - 9-24-55 - Misrun

No. 2 - 9-24-55 - Misrun

No. 3 - 9-26-55 - 2 hour Johnston DST from 3550-3660' - 1" surface choke, 5/8" choke at 3524' - Packers at 3544' & 3550' - Bombs at 3657' & 3659' - Tool opened 1:08AM - No gas or fluid to surface - Light blow air thruout test - Recovered 420' fluid, 164' drilling mud, 256' salt water - No show gas or oil - HP 1825# - FP 0-325# - 15 minute BHP 1200#.

No. 4 - 9-30-55 - 1 hour Johnston DST from 4673-4668' - 1" surface choke, 5/8" choke at 4650' - Packers at 4673' & 4668' - Bombs at 4620' & 4618' - Tool opened 9:17PM - Weak blow air for 20 minutes, dead 40 minutes - Recovered 5' mud, no show oil, gas or water - HP 2685# - FP 0# - 15 minute BHP 0#.

No. 5 - 10-14-55 - 1 hour Howco DST from 6655-6751' - 1" surface choke, 1" choke at 6631' - Packers at 6650' & 6655' - Bombs at 6744' & 6747' - Tool opened 10:36AM - No fluid or gas to surface, weak blow air 45 minutes, dead 15 minutes - Recovered 63' drilling mud, no show oil, gas or water - HP 3820# - FP 130# - 15 minute BHP 155#.