

MARSHALL PIPE & SUPPLY CO.
 WENDELL BEST NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MAY 20 to 23, 1986
 TEST DEPTH: 6940 FEET
 ELEMENT NO: 45733 (0-4000 PSI)
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 6940 FEET</u>
5-20-86	3:00 P.M.	00 Hrs. 00 Min.	1820
	3:10 P.M.	00 10	2045
	3:20 P.M.	00 20	2232
	3:30 P.M.	00 30	2309
	3:40 P.M.	00 40	2362
	3:50 P.M.	00 50	2382
	4:00 P.M.	01 00	2402
	4:10 P.M.	01 10	2413
	4:20 P.M.	01 20	2417
	4:30 P.M.	01 30	2425 Gauge off bottom to run Build-Up
	6:00 P.M.	03 00	2470 Gauge back to 7013'
	6:15 P.M.	03 15	2472
	6:30 P.M.	03 30	2476
	6:45 P.M.	03 45	2476
	7:00 P.M.	04 00	2478
	7:30 P.M.	04 30	2482
	8:00 P.M.	05 00	2486
	8:30 P.M.	05 30	2488
	9:00 P.M.	06 00	2492
	10:00 P.M.	07 00	2494
5-20-86	11:00 P.M.	08 00	2498
5-21-86	4:00 A.M.	13 00	2504
	9:00 A.M.	18 00	2504
	2:00 P.M.	23 00	2504
5-21-86	7:00 P.M.	28 00	2504
5-22-86	12:00 A.M.	33 00	2504
	5:00 A.M.	38 00	2504
	10:00 A.M.	43 00	2506
5-22-86	8:00 P.M.	53 00	2506
5-23-86	6:00 A.M.	63 00	2508
5-23-86	2:45 P.M.	71 45	2508 Gauge off bottom, end of test