

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.B.	
LAND OFFICE	
OPERATOR	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	5a. Indicate type of lease State ☐ Free ☒
2. Name of Operator Eagle Oil & Gas Co.	5. State Oil & Gas Lease No.
3. Address of Operator 510 Hamilton Bldg. Wichita Falls, TX 76301	7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>6S</u> RANGE <u>35E</u>	8. Form or Lease Name Radcliff
15. Elevation (Show whether DF, RT, GR, etc.) 4209 GR + 12 = 4221 KB	9. Well No. 1
	10. Field and Pool, or Wildcat Wildcat
	12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☒	COMMENCE DRILLING OPMS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☐
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 3/24/87 Ran Schlumberger CBL/CET log. PBTB 7883'. TOC 6820'.
- 3/25/87 Set Baker Lok-Set pkr @ 7790' and Schlumberger perforated Montoya at 7852-7868' with 2 SPF.
- 3/26/87 Acidized 1500 gal 15% NeFe acid. Swab back load and formation water. RW = .089 @ 70°. Recovering 10 BWPH.
- 3/27/87 Set cast iron bridge plug at 7850'. Pressure tested to 1500#, ok.
- 3/28/87 Set Baker Lok-Set pkr @ 7790' and Schlumberger perforated Detrital at 7832-43' with 2 SPF. Swab formation water. RW = .092 @ 70°. Recovering 10 BWPH.
- 3/30/87 Set cast iron bridge plug at 7810' and capped with 20' cement. Pressure tested to 1500#, ok.
- 3/31/87 Set Baker Lok-Set pkr @ 7666' and Schlumberger perforated Penn Lime @ 7744-51' with 2 SPF. Swab formation water & gas. RW = .09 @ 70°.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kenn Shaffer TITLE Engineering Assistant DATE 5/6/87

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

MAY 11 1987