

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-2229	
7. Unit Agreement Name	
8. Farm or Lease Name	
State 13	
9. Well No.	
5	
10. Field and Pool, or Wildcat	
Maljamar (G-SA)	
12. County	
Lea	

## SUNDY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator
Murphy H. Baxter
3. Address of Operator
P. O. Box 2040 Midland, Texas 79702
4. Location of Well
UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 17-S RANGE 32-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
4090 GL, 4099 DF

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Estimated Starting Date 3/19/79

1. Set bridge plug in 5 1/2" casing at about 3000'.
2. Cement holes in 5 1/2" casing between 1100' and 2900' with about 800 sacks of cement.
3. Drill out cement and test casing.
4. Retrieve bridge plug and return the well to production.

THE COMMISSION MUST BE ADVISED  
24 HOURS PRIOR TO COMMENCING WORK

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED S.G. Scott TITLE Engineer DATE 2/8/79

APPROVED BY Orig. Signed by Jerry Sexton TITLE Dir. L. Supv. DATE Feb 16 1979

CONDITIONS OF APPROVAL, IF ANY: