

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIP DATE*
(Other instruction on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029509 (a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Baish A

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

Baish-Yates

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

21-17S-32E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)

At surface

2310° FNL & 2310° FEL,
Sec. 21-17S-32E, Lea County, New Mexico, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4054 NF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

Inject Propane

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

NMOCC Order No. R-2566 gave approval to inject water at the Baish-Yates Waterflood Project.

In order to increase injectivity capacity, it is proposed to inject propane into Baish A No. 4.

The following procedure will be used:

- (1) Conduct water injectivity test (500-1000 bbls).
- (2) Inject slugs of water and propane until a total of 5000 bbls propane & 600 bbls of water have been injected.
- (3) Inject slugs of gas & water until a total of 9 MMCF gas & 900 bbls of water have been injected.
- (4) Place on waterflood as previously approved by above order.

Your approval to do the above work is requested.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Assistant District Manager

DATE 7-27-64

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

USGS-5 NMOCC-2 JM

