

Humble Oil & Refining Company
South Saunders Unit, Well #1.

Drill Stem Tests

Date	Type of Test	Formation Tested		Size Choke		Tool Open	Formation Press		Recovery - Ft.		Test was Satisf.
		From	To	Top	Bottom	Min	Flowing	Shut In	Oil	Wtr	
4-29-56	OH	4961	5000	5/8	5/8	30	0	0		150	yes
5-4-56	OH	5860	5923	1	5/8	120	290	1890	500		yes
6-14-56	OH	10298	10361	1	5/8	30	0	0		75	yes
6-16-56	OH	10408	10491	5/8	5/8	240	475	1440	300	800	yes
6-25-56	OH	10930	11026	packer failed							no
6-26-56	OH	10881	11028	5/8	5/8	300	570	2200		180*	yes
6-27-56	OH	11022	11068	1	5/8	30	490	605		30	yes
7-1-56	OH	11206	11230	1	5/8	30	665	755		20	yes
7-6-56	OH	11488	11508	1	5/8	38	775	3495		20	yes
7-9-56	OH	11542	11572	1	5/8	45	750	945		20	yes
7-11-56	OH	11686	11716	1	1	180	1440	1830		450*	yes
7-13-56	OH	11730	11755	1	5/8	30	790	3080		15	yes
7-15-56	OH	11832	11856	1	5/8	120	746	1248		250*	yes
7-17-56	OH	11870	11885	1	5/8	140	750	1440		180*	yes
8-8-56	OH	12460	12493	1	5/8	30	895	1010		10	yes
8-16-56	OH	12870	12900	1	5/8	60	1401	5003		30	yes
8-28-56	OH	13206	13238	1	5/8						no
9-4-56	OH	13330	13350	1	5/8	120	1580	1580		40	yes

*oil cut mud.