

- DST # 1 9250' - 9400' (150' Wolfcamp limestone & dolomite). Tool open 2 hours & 5 minutes thru 3/4" BC & 1" TC on 3 1/2" DS. Weak air blow throughout test. NQTS. Recovered 20' (0.28 bbls.) mud & 180' (0.81 bbls.) O&GCM (est. 10% oil). Pit mud filtrate titrates 3,000 ppmCl⁻. Recovery mud filtrate titrates 3,000 ppmCl⁻. FBHP 200 psi. 30 minutes SIBHP 1425 psi. HMH 4425 psi. Positive Test.
- DST # 2 9400' - 9460' (60' Wolfcamp limestone). Tool open 1 hour thru 3/4" BC & 1" TC on 4 1/2" DS. No air to surface. Recovered 40' (0.24 bbls.) drilling mud. Recovery mud filtrate titrates 3,000 ppmCl⁻. Pit mud filtrate titrates 3,000 ppmCl⁻. FBHP 0 - 100 psi. SIBHP not taken. HMH 4450 psi. Positive Test.
- DST # 3 10,915' - 10,970' (55' Pennsylvanian oolitic limestone). Tool open 1 1/3 hours thru 3/4" BC & 1" TC on 4 1/2" DS. Very weak air blow throughout test. NQTS. Recovered 110' (0.49 bbls.) mud w/slt salty taste @ bottom & 270' (1.21 bbls.) slt mud cut salt water titrating 59,000 ppmCl⁻. FBHP 0 - 275 psi. 30 minutes SIBHP 2925 psi. HMH 4950 psi. Positive Test.

2. 1997-1998

10

•