

- DST # 1 9325' - 9480' (155' Wolfcamp limestone & dolomite). Tool open 3 hours thru 3/4" BC & 1" TC on 3 1/2" DS. Immediate strong blow decreasing to moderate in 1 hour. GTS in 22 minutes. TSTM. Recovered 2580' (18.94 bbls.) clean 41.6 deg. API Gravity oil + 840' (3.78 bbls.) very hvly. O&GCM + 30' (0.14 bbls.) O&GCM water (drilling filtrate). FBHP 250 - 1000 psi. 15 minutes SIBHP 350 psi. HMM 4600 - 4575 psi. Pit mud titrated 4000 ppmCl⁻. Recovered mud titrates 5000 ppmCl⁻. Positive Test.
- DST # 2 11,377' - 11,530' (153' Pennsylvanian). Tool open 2 1/2 hours thru 3/4" BC & 1" TC on 3 1/2" DS. Immediate strong air blow. GTS in 7 minutes. Flowed gas at initial rate of 1.46 MMcf/d and final rate of 1.91 MMcf/d. Recovered 250' (1.25 bbls.) clean 52 deg. API Gravity oil + 20' (0.1 bbl.) HOOM. FBHP 1000 - 1025 - 975 psi. 30 minutes SIBHP 3925 psi. HMM 5250 psi. Positive Test.
- DST # 3 11,535' - 11,623' (88' Pennsylvanian). Tool open 2 hours thru 3/4" BC & 1" TC on 3 1/2" DS. Immediate good air blow, decreasing at once to moderate & remained moderate throughout test. Trace of gas at end of test. Recovered 20' (0.1 bbls.) very slight O&GCM. Titrates 3000 ppmCl⁻. FBHP 0 psi. 30 minutes SIBHP 1800 psi. HMM 5575 psi. Positive Test.
- DST # 4 12,610' - 12,678' (68' Mississippian limestone). Tool open 4 hours thru 3/4" BC & 1" TC on 3 1/2" DS. Strong to moderate blow gradually decreasing to weak at end of test. NGTS. Recovered 240' (1.2 bbls.) slightly gas-cut mud. FBHP 200 psi. 30 minutes SIBHP 0 psi. HMM 6050 psi. Positive Test.
- DST # 5 12,686' - 12,724' (38' Mississippian). Tool open 34 minutes thru 3/4" BC & 1" TC on 3 1/2" DS. Immediate weak air blow decreasing to faint in 18 minutes, dead in 22 minutes. Recovered 1350' (8.9 bbls.) drilling mud w/no shows. FBHP 0 psi. HMM 6050 - 5900 psi. Positive Test.
- DST # 6 12,714' - 12,818' (104' Mississippian). Tool open 24 minutes thru 3/4" BC & 1" TC on 3 1/2" DS. Immediate weak air blow died after 22 minutes. Packers failed after 23 minutes. Recovered 360' (1.6 bbls.) drilling mud. Pit mud & recovered mud filtrates titrate 2500 ppmCl⁻. FBHP 0 psi. HMM 6000 psi. Positive Test.
- DST # 7 12,818' - 12,906' (88' Mississippian limestone & Devonian dolomite). Tool open 25 minutes thru 1" BC & 1" TC on 3 1/2" DS. Weak air blow which died in 19 minutes. By-passed packers resulting in very faint air blow which died immediately. Recovered 120' (0.54 bbls.) mud w/no shows. FBHP 0 psi. 30 minutes SIBHP 0 psi. HMM 6265 psi - 6010 psi. Pit mud and recovered mud filtrates titrate 2500 ppmCl⁻. Positive Test.
- DST # 8 12,906' - 13,000' (94' Devonian dolomite). Tool open 38 minutes thru 1" TC & 1" BC on 3 1/2" DS. Immediate weak air blow which died in 55 minutes. After total 57 minutes by-passed packers w/mud resulting in weak air blow which died in 26 minutes. Recovered 225' (1.01 bbls.) drilling mud w/no shows. Recovered mud & pit mud filtrates titrate 2600 ppmCl⁻. FBHP 25 - 110 psi. 30 minutes SIBHP 220 psi. HMM 5475 psi. Positive Test.
- ST # 9 13,089' - 13,088' (79' Devonian dolomite). Tool open 1 hour 20 minutes thru 1" TC & 1" BC on 3 1/2" DS. Very weak air blow which died after 1 hour & 15 minutes. Recovered 210' (0.95 bbls.) drilling mud, very slightly oil & water-cut in upper 100'. Recovered mud filtrate titrates 3100 ppmCl⁻ at top & bottom of column. Pit mud filtrate titrates 2100 ppmCl⁻. FBHP 25 - 70 psi. 30 minutes SIBHP 95 psi. HMM 5878 - 5715 psi. Positive Test.

