

BRILL STEM TESTS

NO.	DATE	FROM	TO	OPEN HOLE	TOOL	CHOKES		WATER	TIME TESTED
					SET @	TOP	BOTTOM	CUSHION	
1	7-10-53	9170	9230	Open Hole	9170	1"	5/8"	None	2 Hours.

(Wolfcamp). Used 2 packers. Gas to surface in 33 min. Too small to measure. Rec. 1600' of free oil. SFP: 0. BHFP: 0 - 225#. Closed 15 min. SIP: 3300#. HH: 4225# in & out.

ACIDIZING

9-3-53: Ran Halliburton Straddle pkrs, Set @ 12460 - 12550. Western Acidized Perfs. 12,494 - 12544 w/500 Gals. Mud Acid plus 4500 Gals. 20% LST. Time: 42 Min. Inj. Rate: 8 BPM. TP: 3200 - 3700#.

9-4-53: Re-set Straddle Packers @ 12296 - 12389. Western Acidized Perf's. 12306 - 12366 w/500 Gals. Mud Acid plus 7000 Gals. 20% LST. Time: 3 hrs. Inj. Rate: 1 BPM. TP: 4000 - 1100 - 2000#.


9-8-53: Re-set Straddle Packers @ 12200 - 12290. Western Acidized Perf's. 12200 - 12266 w/500 Gals. Mud Acid plus 4500 Gals. 20% LST. Time: 55 Min. Inj. Rate: 2.2 BPM. TP: 1200 - 2800 - 1700#.

9-8-53: Re-set Straddle Packers @ 12100 - 12190. Western Acidized Perf's. 12112 - 12172 w/500 Gals. Mud Acid plus 7000 Gals. 20% LST. Time: 48 Min. Inj. Rate: 4 BPM. TP: 900 - 3000 - 1950#.

Swabbed 70 bbls. drlg. mud 4 hrs. Flowed 210 bbls. drlg. mud plus 180 BAW 5 hrs. 3/4" choke. Flowed 60 BAW plus 40 bbls. mud 4 hrs. 3/4" choke. TP: 0 - 500#. CP: Packer. Flowed 460 BFO plus 60 BAW plus 20 bbls. drlg. mud 9 hrs. 32/62" Choke. TP: 500 - 100#. CP: Packer. Put on potential test.

DEVIATION SURVEY

Depth	Degrees Off Vertical	Depth	Degrees Off Vertical	Depth	Degrees Off Vertical
1200	3/4	7473	1/2	10925	1/4
1900	1-1/4	7650	1	10970	1-3/4
2250	0	8500	2	11040	2
2750	3/4	8595	1-3/4	11320	3-3/4
3400	1/2	8725	1-1/2	11373	3-3/4
3700	1/2	8915	1-3/4	11385	3
4300	1	9350	1-1/4	11565	1-1/2
4500	3/4	9711	1	11670	2
4750	0	10160	1-1/4	11700	1-3/4
5100	1/4	10235	1/2	11860	2
5630	1/2	10325	3/4	12030	3
5975	1	10740	1-3/4	12510	2-3/4



2000 10 10 10:00

[illegible]

2000

[illegible]**TABLE ROMA-VIII**[illegible]