



## Kinlaw Oil Corporation

Mexico "F" #2  
Lea County, New Mexico

- 11/1/93- POOH w/ tubing & RTTS packer. LD packer. RIH with cement retainer.  
Left swinging at 11,908'.
- 11/2/93- RU Halliburton. Set SVEZ Drill retainer @ 11,903'. Pressured annulus to 300 psi. Squeezed Devonian perfs with 6970 gallons injectrol (polymer) & 75 sx Premium cement with .3% CFR-3 & .5% HALAD 344. Final squeeze pressure 3210 psi. Displaced 60 sx cement into perfs leaving 15 sx in casing across perfs and below retainer. POOH. LD tubing. Started clearing location preparing to RU drilling rig.