

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS	NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL	NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	NOTICE OF INTENTION TO TO PLUG BACK	NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE <b>X</b>	NOTICE OF INTENTION TO ACIDIZE	NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE	NOTICE OF INTENTION (Other)	NOTICE OF INTENTION (Other)	

OIL CONSERVATION COMMISSION  
SANTA FE, NEW MEXICO

Hobbs, New Mexico

June 7, 1960

Gentlemen:

Following is a Notice of Intention to do certain work on certain land:

**Socony Mobil Oil Company, Inc.**

**New Mex "M"**

Well No **1** in **L**  
(Unit)

**NW 1/4 SW 1/4**  
(40-acre Subdivision)

**36**

**15S**

**37E**

**Denton Dev. South**

Pool

**Lea**

FULL DETAILS OF WORK TO BE DONE AND OTHER INFORMATION  
(FOLLOW INSTRUCTIONS)

TD: 13173'

PBTD: 13140'

Run packer and tubing to 13,125' and swab to test Hydromite Plug. If plug leaks run Model "K" Cement Retainer on tbg to 13125' & squeeze w/15 sks Latex Cement @ 1000 psi. When cement is calculated to be displaced to 13114', shut casing valve and equalize pressure. WOC 6 hrs & pull tubing. Complete & test well. If water cut continues to be high after pumping test run Model "K" cement retainer to 13000' and squeeze w/30 sks Latex Cement at 1000 psi. WOC 18 hrs. Drill out to 13125' & test squeeze job. Perforate w/6-8 shots in horizontal plane @ 13082', 13079', & 13069'. Run packer and swab test. Acidize w/1000 gals regular 15% if necessary.

Approved.....  
Except as follows:

**Socony Mobil Oil Company, Inc.**

**District Senior Clerk**

Approved  
OIL CONSERVATION COMMISSION

By.....

Title.....

**Socony Mobil Oil Company, Inc.**

**Box 2406, Hobbs, New Mexico**