

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANITAFE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee **XX**

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection well	7. Unit Agreement Name Maljamar (Grayburg)
2. Name of Operator Chevron Oil Company	8. Farm or Lease Name Maljamar Unit
3. Address of Operator P. O. Box 1660, Midland, Texas 79701	9. Well No. 60
4. Location of Well UNIT LETTER L , 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 10 TOWNSHIP 17-S RANGE 32-E NMPM.	10. Field and Pool, or Wildcat Maljamar (Grayburg-SA)
15. Elevation (Show whether DF, RT, GR, etc.) GR 4118	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work to commence before third quarter 1976. State office will be notified prior to commencing actual plugging operations.

1. Dig pit and cellar.
2. Run in hole with tubing, open ended, to 3800', displace hole with 9.5 ppg mud laden fluid. Spot 25 sxs cement. Pull tubing to 2400' and spot 30 sxs cement. Pull tubing to 1000' and spot 30 sxs cement. Pull tubing to 200' and spot cement to surface.
3. Cut off casings 2-3' below ground level. Set 4' marker. Back fill pit and cellar. Clean up location as per Federal or State requirements.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. W. Leonard TITLE Drilling Supervisor DATE 3-2-76

APPROVED BY _____ TITLE _____ DATE MAR 3 1976

CONDITIONS OF APPROVAL, IF ANY: