

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-4203

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Jake L. Hamon	8. Farm or Lease Name State K-4203
3. Address of Operator 611 Petroleum Building, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER I 1830 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 30 TOWNSHIP 16 S RANGE 36 E NMPM.	10. Field and Pool, or Wildcat Shoe Bar East, Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 3936.9 Gr	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☒
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Circulate hole with 10# mud and pull tubing out of hole.
2. Set bridge plug in 5 1/2" casing at 12,900' and dump 35' (4 sacks) of cement on top of plug.
3. Set cement plugs as following:
 - A. 100' (35sacks) in and out of the 5 1/2" casing stub.
 - B. If the 5 1/2" casing is pulled below the top of the Glorieta Sand at 6279', set 100' (35 sacks) cement plug at the top of the Glorieta.
 - C. 150' (50 sacks) in and out of the base of the 8 5/8" casing from 4320' back to 4170'
 - D. 100' (65 sacks) in and out the 8 5/8" casing stub.
 - E. 150' (100 sacks) in and out base of 12 3/4" casing from 475' back to 325'.
 - F. 10' (10 sacks) in top of 12 3/4" casing and set a 4" OD permanent marker.

Verbal approval for above was obtained 5-24-78. Work will start on 5-26-78.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cecil N. Baxter TITLE Petroleum Engineer DATE May 24, 1978

APPROVED BY Orig. Signed by TITLE DATE MAY 26 1978
CONDITIONS OF APPROVAL, IF ANY: Jerry Sexton
Dist. L. Supv.