

- 3/18/75 (continued) wash pipe and Bowen hydraulic jars and 4 - 3-1/8" drill collars on 2-3/8" tubing to 6000' ending at 5:00 P.M. Shut down due to extremely high wind. Shut in overnight.
- 3/19/75 PBTD 10,440'. continued RIH w/cutter & 463' wash pipe and drill collars. Made cut @ 8524'. POOH. Lay down 322' of 2-3/8" tubing. RIH w/cutter, wash pipe & drill collars on 2-3/8" tubing. Fish cutter @ 8840'. SION.
- 3/20/75 PBTD 10,440'. Continued trying to make cut @ 8840'. Started out of hole @ 10:45 A.M. Failed to make cut. Cutter was broken. RIH w/new cutter. Made cut @ 8858'. POOH w/150' of tubing. Indicate a successful cut. Shut down overnight. Prep to POOH.
- 3/21/75 PBTD 10,440'. POOH w/rest of 2-3/8" tubing, drill collars and wash pipe. Recovered 336' of 2-3/8" tubing. Re-dressed cutter. RIH w/12 joints 3-7/8" OD wash pipe, drill collars and tubing. Made cut @ 9196'. Started out of hole. 84 stands out @ 6:00 P.M. SION.
- 3/22/75 PBTD 10,440'. POOH w/tubing, drill collars and wash pipe. Recovered 337' of 2-3/8" tubing fish. Dressed cutter. RIH. On bottom @ 3:00 P.M. Made cut @ 9536'. Started out of hole @ 4:00 P.M. POOH w/72 stands of 142 stands. Shut down due to high wind.
- 3/23/75 No report.
- 3/24/75 PBTD 10,440'. POOH w/tubing and wash pipe. Recovered 238' of 2-3/8" tubing. 905' to recover. Dressed cutter. RIH. On bottom @ 2:45 P.M. Made cut @ 9880'. POOH w/tubing. SION.
- 3/25/75 PBTD 10,440'. POOH with drill collars and wash pipe. Recovered 249' 2-3/8" tubing. Re-dressed cutter. RIH w/same. Made cut @ 10,222'. POOH w/tubing. Recovered 345' of tubing. Leaving 220' of fish to recover.
- 3/26/75 Ran 3-7/8" OD by 3-1/4" ID washover shoe on 12 joints 3-7/8" wash pipe, hydraulic jars, 4 drill collars - on bottom @ 10:30 A.M. Hit top of cement @ 10,265. Milled cement and metal to 10,337. Tool quit drilling, samples at pit indicated wash shoe breaking up. Circulated hole clean. POOH w/tubing and wash pipe. Out of hole @ 6:45 A.M. Wash shoe crystallized. Will replace and start in. SION.
- 3/27/75 Ran 3-7/8" OD x 3-1/4 ID washover shoe on 12 joints OD washpipe, hydraulic jars and 4 3-1/8" drill collars. Washed by reverse circulation from 10,337 to 10,344'. Plug jars, pressure from 650 to 1500 psi. Unable to circulate. Raised fishing tools above fish. Circulated one hour. Prepared to POOH. Closed down due to high winds.

*Copy to G.D. Files 4-30-75 H.T.*

RECEIVED

SEP 10 1975

RECEIVED  
FEB. 11, 1976