C-101 LISTER #1 N. SHOE BAR WOLFCAMP

with 2500 gals. 15% NE-FE acid using 24 ball sealers at a rate of 4-5 BPM. After evaluation of Wolfcamp perfs 10,081-10,134', release packer, retrieve RBP and POH. Pick up mud anchor, perf. nipple, seating nipple and tubing anchor catcher and go in hole with tubing. Run 2" x 1-1/4" pump, 296 3/4" rods and approximately 126 7/8" rods. Return well to pumping and potential.

;