

DA&S OIL WELL SERVICING

INCORPORATED

CHISOS OPERATING INC. - EDISON FEE #1

- 3/23/92 - MOVE IN, RIG UP, SHUT DOWN.
- 3/24/93 - BLEED WELL DOWN, INSTALL B.O.P., WORK WITH TUBING, COULDN'T GET OUT OF MODEL "D" PACKER, FREE POINT TUBING, O.K. BY STATE TO CUT TUBING OFF, PULL TUBING OUT OF HOLE, SHUT DOWN.
- 3/25/92 - RUN CAST IRON BRIDGE PLUG TO 12,685', SET CAST IRON BRIDGE PLUG, DUMP 4 SACKS OF CEMENT FROM 12,685'-12,650', RUN CAST IRON BRIDGE PLUG TO 11,932', SET, DUMP 4 SACKS OF CEMENT FROM 11,932'-11,896', BREAK DOWN WELLHEAD, RUN FREE POINT ON 5 1/2" CASING, FREE AT 4600', SHUT DOWN.
- 3/26/92 - RIG DOWN CASING JACKS, RUN 2 3/8" TUBING IN HOLE, CIRCULATE HOLE WITH MUD, PULL UP TO 9000', SPOT 30 SACKS OF CEMENT FROM 9000'-8750', PULL TUBING TO 6200', SPOT 30 SACKS OF CEMENT FROM 6200'-5950', PULL TUBING OUT, CUT CASING AT 4600', SHUT DOWN.
- 3/27/92 - PULL AND LAY DOWN 5 1/2" CASING, RUN TUBING BACK TO 4650', SPOT 65 SACKS OF CEMENT FROM 4650'-UP, PULL TUBING UP HOLE, SHUT DOWN.
- 3/28/92 - TAG CEMENT AT 4385', PULL TUBING TO 1700', SPOT 30 SACKS OF CEMENT FROM 1700'-1550', PULL TUBING TO 60' FROM SURFACE, CIRCULATE CEMENT TO SURFACE, CUT OFF WELLHEAD, PUT 15 SACKS OF CEMENT IN SURFACE PIPE (13 3/8"), INSTALL MARKER, SHUT DOWN.
- 3/30/92 - RIG DOWN, MOVE OFF.

505-392-6591 • P.O. BOX 2545 • HOBBS, NEW MEXICO 88241

LOCATIONS

HOBBS, NEW MEXICO (505) 392-6591
ANDREWS, TEXAS (915) 523-4420

EUNICE, NEW MEXICO (505) 394-2557
MIDLAND, TEXAS (915) 685-8555