

AMOCO PRODUCTION COMPANY
 STATE "GH" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP, &
 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: AUGUST 7, TO AUGUST 9, 1979
 TEST DEPTH: 12,500 FEET
 ELEMENT No.: 34912
 OPERATOR: W. S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 12,500 FEET</u>
8-7-79	9:30 AM			1463 GAUGE REACHED 12,500', FLOWING
8-7-79	10:00 AM			1521
8-7-79	10:30 AM	00 HRS.	00 MIN.	1537 SHUT-IN; BEGIN BUILD-UP
	10:45 AM	00	15	2559
	11:00 AM	00	30	2751
	11:15 AM	00	45	2763
	11:30 AM	01	00	2763
	11:45 AM	01	15	2743
	12:00 NOON	01	30	2743
	12:15 PM	01	45	2743
	12:30 PM	02	00	2739
8-7-79	1:00 PM	02	30	2739
	1:30 PM	03	00	2743
	2:00 PM	03	30	2743
	2:30 PM	04	00	2747
8-7-79	3:30 PM	05	00	2747
	4:30 PM	06	00	2755
8-7-79	6:30 PM	08	00	2767
	8:30 PM	10	00	2780
8-8-79	1:30 AM	15	00	2804
	6:30 AM	20	00	2820
8-8-79	4:30 PM	30	00	2853
8-9-79	2:30 AM	40	00	2874
8-9-79	8:15 AM	45	45	2890 END OF BUILD-UP
BEGIN 4-POINT				
8-9-79	9:30 AM	47	00	2890 SHUT-IN
	9:45 AM	47	15	2547 OPEN CHOKE; BEGIN 4-POINT