

TENNECO OIL COMPANY
 KEMNITZ DEEP UNIT LF 29 No. 2
 4-POINT BACK PRESSURE TEST, &
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MARCH 20, TO MARCH 23, 1980
 TEST DEPTH: 12,630 FEET
 ELEMENT NO.: 20203
 OPERATOR: M.R.

DATE	TIME	CUM. HRS. / MIN.		PSIG @ 12,630 FEET
3-20-80	11:00 AM			6222 GAUGE REACHED 12,630 FEET
3-20-80	12:00 NOON	00 HRS.	00 MIN.	6222 OPEN CHOKE
	12:15 PM	00	15	5577
	12:30 PM	00	30	5532
	12:45 PM	00	45	5473
	1:00 PM	01	00	5488 END RATE I
3-20-80	1:15 PM	01	15	5269
	1:30 PM	01	30	5050
	1:45 PM	01	45	5030
	2:00 PM	02	00	5015 END RATE II
3-20-80	2:15 PM	02	15	4791
	2:30 PM	02	30	4672
	2:45 PM	02	45	4657
	3:00 PM	03	00	4642 END RATE III
3-20-80	3:15 PM	03	15	4383
	3:30 PM	03	30	4363
	3:45 PM	03	45	4348
	4:00 PM	04	00	4338 END RATE IV; END 4-POINT GAUGE OUT; CHANGE CHARTS
3-20-80	5			
3-20-80	5:30 PM			6212 GAUGE RETURNED TO 12,630'; BEGIN FLOW
	5:45 PM			6059
	6:00 PM			5930
	6:15 PM			5736
3-20-80	6:30 PM	00 HRS.	00 MIN.	5607 SHUT-IN; BEGIN BUILD-UP
	6:45 PM	00	15	6084
	7:00 PM	00	30	6212
	7:15 PM	00	45	6227
	7:30 PM	01	00	6227
3-20-80	8:00 PM	01	30	6232
	8:30 PM	02	00	6232
	9:00 PM	02	30	6232
	9:30 PM	03	00	6232
3-20-80	10:30 PM	04	00	6237
	11:30 PM	05	00	6237
3-21-80	12:30 AM	06	00	6237