



10-3/4" Casing set @ 497' w/
225 sxs cement. Hole Size
12-1/2". (Calc. cement circ.)

Perforations @ 795' squeezed
w/cement (cement circ.).

Perforations @ 1355' could not
break circulation to surface.

2-7/8" tubing 100% stuck @
1780'; 100% free @ 1700'.

7" Casing set @ 4098' w/700 sxs
cement. Hole Size 8-3/4". (Est
cement top @ 2000'.)

2-7/8" Tubing @ 4570'.

Submersible Pump 4570'-4611'.

TD 4710'. Hole Size 6-1/4"-
6-3/4" by Caliper Survey.

TEXACO INC.
CENTRAL VACUUM UNIT WELL NO. 98
VACUUM GRAYBURG SAN ANDRES FIELD
LEA COUNTY, NEW MEXICO