

DST #1

5570' - 5608' Tool open for 2 hrs. test. opened with fair blow, decreasing to weak at end of test.

Recovered 35' gas cut mud.

30 min. ISIP - 190 IFP - 55 IHH - 2745

30 min. FSIP - 70 FFP - 55 FHH - 2765

DST #2

7665' - 7815' Tool open for 2 hrs. test. Opened with very weak blow and died in 5 minutes. Recovered 30' slightly ~~thk~~ oil and gas cut mud.

20 min. ISIP - 90 IFP - 80 IHH - 3990

20 min. FSIP - 90 FFP - 90 FHH - 3977

DST #3

8,600' - 8,633' Tool open for 1 1/2 hr. test. Opened with weak blow and died in 10 min. Recovered 45' oil cut mud.

30 min. ISIP - 103 IFP - 90 IHH - 4,441

30 min. FSIP - 103 FFP - 67 FHH - 4,428

DST #4

8,830' - 8,886' Tool open for 2 hr test. Opened with fair blow, decreasing to weak at end of test.

Recovered 15' slightly oil cut mud.

30 min. ISIP - 265 IFP - 60 IHH - 4,310

30 min. FSIP - 70 FFP - 60 FHH - 4,310

DST #5

10,885 - 10,950' Misrun

DST #6

10,875 - 10,950' Tool open for 1 hr. 52 min. test. Opened with medium blow, decreasing slightly at end of test. Recovered 930' mud above water blanket, 1000' water blanket, and 90' mud below water blanket,

ISIP - Undetermined IFP - 859 IHH - 5350

FSIP - 982 FFP - 959 FHH - 5349

DST #7

12,135 - 12,220' Tool open for 4hr. test. Opened with strong blow and remained strong throughout test. Recovered 215' oil, 550' heavy oil cut mud, and no water.

ISIP - None IFP - 995 IHH - 5860

30 min. FSIP - 1,900 FFP - 1,130 FHH - 5860

DST #8

12,220 - 12,245' Tool open for 4 hr. test. Opened with weak blow, and died in 10 mins. Strong blow after 1 hr. 15 min, and continued remainder of test.

Recovered 180' mud and 1,050' brackish water.

ISIP - IFP - 905 IHH - 5,840

30 min. FSIP - 3,760 FFP - 1,450 FHH - 5,840