

17. cont'd. page 2

JAN 25 1966
w/95 sacks cement. Perf 2 1/8" hole each @ 4337, 4339 & 4342. Sand-water fraced w/10,000 gals. gelled water + 10,000# sand, spearheaded w/500 gals mud acid. Rate of 1 1/2 M @ 3500 psi. Scrubbed part of lead water and scrubbed dry (-240 BIN). Prep to plug and abandon.