

Alcorn
Bldg.
So. Kentucky
swell, 88201

10 sx at surf.

- 276', 75 sx plug in & out 12 $\frac{3}{4}$ "

- 333.16', 12 $\frac{3}{4}$ " circ., 40#

843' op hole
(red belt)
11" hole

75 sx plug
@ 1159' in
and out
8 $\frac{5}{8}$ " stub

- 1159.04', sht & pulled

- 1220', sht, could not pull

3000' top cement 8 $\frac{5}{8}$ "

- 4741', 70 sx plug in & out 5 $\frac{1}{2}$ "

- 4741.62', 5 $\frac{1}{2}$ " stub (backed-off)

5010.73', 8 $\frac{5}{8}$ ", 32#, 500 sx CIG,
200 sx 2% CaO

5420' CIBP w/ 30 sx on top

5552'
5564'
5569'
5583'
5694', 5 $\frac{1}{2}$ ", 15.5# w/ 200 sx

pf 2 JSPF

50' plug @ $\pm$ 10,000'

Objective is possible
pay 10,900' - 11,000'