

AMOCO PRODUCTION COMPANY
 STATE "DR" No. 1
 BOTTOM HOLE PRESSURES TO USE FOR CALCULATING
 MULTI-POINT BACK PRESSURE TEST
 TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: OCTOBER 11, 1977
 TEST DEPTH: 12,885 FEET
 ELEMENT NO.: 7542-N (0-6950 PSI)
 OPER.: M.C.T.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS.</u>	<u>/MIN.</u>	<u>PSIG @ 12,885 FEET</u>
10-11-77	11:30 AM	00 HRS.	00 MIN.	5578 GAUGE REACHED 12,885 FEET
10-11-77	3:40 PM			5571 BEGIN 1ST RATE
	4:00			5397
	4:15			5401
	4:30	05	00	5401 END 1ST RATE
	4:45			5241
	5:00			5231
	5:15			5223
	5:30			5227
	5:45	06	15	5231 END 2ND RATE
	6:00			5074
	6:15			5050
	6:30			5050
	6:45	07	15	5050 END 3RD RATE
	7:00			4880
	7:15			4873
	7:30			4869
	7:45	08	15	4869 END 4TH RATE, REDUCE RATE TO 3000 MCFD
	8:15			5060
10-11-77	8:45 PM	09	15	5057 SHUT-IN
10-11-77	8:45 PM	00	00	5057 BEGIN BUILD-UP
		00	05	5574
		00	15	5599
		00	30	5606
		01	00	5606
10-11-77	10:45 PM	02	00	5606
10-12-77	12:45 AM	04	00	5603
10-12-77	10:30 AM	13 HRS.	45 MIN.	5603 OPEN WELL TO 3000 MCFD, END TEST