

AMOCO PRODUCTION COMPANY
 NELLIS FEDERAL No. 3
 BOTTOM HOLE PRESSURES TO USE FOR CALCULATING
 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JULY 17, TO JULY 20, 1979
 TEST DEPTH: 13,350 FEET
 ELEMENT No. 34912
 OPERATOR: W. S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>	<u>PSIG @13,350 FEET</u>
7-17-79	9:45 AM		888 GAUGE REACHED 13,350 FEET
7-17-79	10:30 AM	00 HRS. 00 MIN.	872 SHUT-IN, BEGIN TEST
	10:45 AM	00 15	1339
	11:00 AM	00 30	1620
	11:15 AM	00 45	1740
	11:30 AM	01 00	1798
	11:45 AM	01 15	1814
	12:00 AM	01 30	1822
	12:15 AM	01 45	1826
	12:30 AM	02 00	1835
	12:45 AM	02 15	1839
	1:00 PM	02 30	1843
	1:15 PM	02 45	1843
	1:30 PM	03 00	1847
7-17-79	2:30 PM	04 00	1859
	3:30 PM	05 00	1876
	4:30 PM	06 00	1884
7-17-79	6:30 PM	08 00	1909
	8:30 PM	10 00	1926
7-18-79	1:30 AM	15 00	1967
	6:30 AM	20 00	1992
	11:30 AM	25 00	2012
7-18-79	9:30 PM	35 00	2045
7-19-79	7:30 AM	45 00	2073
	5:30 PM	55 00	2098
7-20-79	3:30 PM	65 00	2127
7-20-79	8:30 AM	70 00	2127 GAUGE OUT; CHANGE CHARTS

CHART II

7-20-79	9:45 AM	71 15	2106 GAUGE RETURNED TO 13,350
	10:00 AM	71 30	2106 SHUT-IN, BEGIN 4-POINT
	10:15 AM	71 45	1950
	10:30 AM	72 00	1876
	10:45 AM	72 15	1822
	11:00 AM	72 30	1798 END OF RATE I
	11:15 AM	72 45	1661
	11:30 AM	73 00	1616
	11:45 AM	73 15	1616
	12:00 NOON	73 30	1607 END OF RATE II