15,000 gals CO (71 tons) + 18,000# 20/40 sand and 48,000# 12/20 sand. Max press 3610#, min press 3300#, ATP 3500#, AIR 15 BPM, ISIP 1920#, 15 min SIP 1860#. Flowed tr. oil + 280 BLW/16 hrs. and died. Swabbed 24 BO + 4 BLW/10 hrs. POOH w/tubing and RTTS. RIH w/retrieving tool on tubing and pulled RBP's set @ 3398' and 5059'. Set a 5-1/2" CIBP on WL @ 5100' and dumped 4 sacks of cement on top of CIBP @ 5100' - 5064'. Set a 5-1/2" CIBP on WL @ 3400'. RIH w/2-7/8" tubing and set tubing @ 3366'. RIH w/rods and BHP and put well on pump. Pumped on potential from Yates Perfs 3342 - 3379', 55 BO + 10BW/24 hrs., Grav. 33.9°, 95 MCFD, GOR 1727.