

- ⑨ The Bone Spring perfs from 8732'-42' were abandoned with a CIBP @ 8650'. 35' of cmt was dumped on top of CIBP. TOC @ 8615'.
- ⑩ The perfs from 8489'-8513' were squeezed w/ 100 sxs class "H" and a retainer was set @ 8446'.
- ⑪ The Bone Spring perfs from 7542'-50' were sqz'd w/ 100 sxs class "H" and a retainer was set @ 7475'. 15' of cmt was dumped on retainer. TOC @ 7460'.
- ⑫ This well is now temporarily abandoned and P & A procedure will be submitted shortly. A current well bore sketch is attached.