

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
SUNDRY NOTICES AND REPORTS ON WELLS  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

SUBMIT IN T  
(Other instruc  
verse side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-069420

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

West Corbin Federal

9. WELL NO.

6

10. FIELD AND POOL, OR W.L.D.C.A.T.

S. Corbin (San Andres & Bone Spring)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 17, T-18-S, R-33-E

14. PERMIT NO.

Approved 7-19-88

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3876' GR

12. COUNTY OR PARISH

Lea Co.

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON\*

CHANGE PLANS

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

SUBSEQUENT REPORT OF:

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

The well will initially be drilled to the South Corbin (Delaware).  
Drill 12 1/4" hole to 350'. Set 8 5/8" csg @ 350'. Cmt w/350 sx Cl. "C", circ.  
Drill 7 7/8" hole to 5450'. T.D. test Delaware and San Andres. If commercial, run 5 1/2" csg to 5450'. Cmt w/sufficient volume Cl. "C" to bring above all prospective zones. Circ. Perf. and stimulate Delaware for production.

Mud Program: 0-350' spud mud. 350'-5450' cut brine and Drispac. M.W. 9.0-9.2 (solids must be less than 5% w/VIS 32-36).

BOP Program: 11" - 3M stack to be installed on 8 5/8" and left on for remainder of drilling. Stack to consist of annular BOP, blind ram BOP, and one pipe ram BOP. Test BOP's after setting 8 5/8" csg - use independent tester.

18. I hereby certify that the foregoing is true and correct

SIGNED

R. L. Bradshaw

TITLE Sr. Staff Env./Req. Spec.

DATE 03-30-89

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE 4-11-89

\*See Instructions on Reverse Side

RECEIVED