CONTACT RECEIVES **BLM Roswell District** OFFICE FOR NUMBER OF COPIES REQUIRE Modified Form No. Form 3160-5 D STATES UN' NM060-3160-4 (July 1989) (Other instructions on reverse DEPARTMENT OF THE INTERIOR LEASE DESIGNATION AND SERIAL NO. (Formerly 9-331) BUREAU OF LAND MANAGEMENT NM-93 IF INDIAN, ALLOTTEE OR TRIBE NAME SUNDRY NOTICES AND REPORTS ON WELLS SCHOOL (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT-" for such proposals.) 7. UNIT AGREEMENT NAME APR 30'90 WELL X GAS WELL OTHER 8. FARM OR LEASE NAME NAME OF OPERATOR West Corbin Federal Southland Royalty Company 3a. AREA GODE & PHONE NO. WELL NO. ADDRESS OF OPERATOR 21 Desta Dr., Midland, TX 79705 915/686-5600 13 10. FIELD AND POOL, OR WILDCAT LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) West Corbin (Bone Spring) At surface 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 660' FSL & 1980' FWL Sec. 18, T18S, R33E 12. COUNTY OR PARISH 13. STATE 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 14. PERMIT NO. NM 3843' GR. Approved 3/03/89 Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data 16. SUBSEQUENT REPORT OF: NOTICE OF INTENTION TO: REPAIRING WELL PULL OR ALTER CASING WATER SHUT-OFF TEST WATER SHUT-OFF ALTERING CASING FRACTURE TREATMENT FRACTURE TREAT MULTIPLE COMPLETE ABANDONMENT* SHOOTING OR ACIDIZING ABANDON* SHOOT OR ACIDIZE (Other) Abandon Wolfcamp Zone CHANGE PLANS REPAIR WELL (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this Continue new well completion--abandon the Wolfcamp zone and move uphole to the Bone Spring. Set CIBP @10,795' and cap with 35' cement. New PBTD=10,760'. Changed 3000 psi wellhead out and installed 5000 psi wellhead. Loaded and tested casing to 2000 psi. Tested satisfactorily. Prepare to perforate and test the Bone Spring. ACCEPTED FOR TE Aor-CAMISBAD, NEW MEXICO 18. I hereby certify that the foregoing is true and porrect 16 April 1990 Sr. Staff Env./Reg. Spec. DATE TITLE SIGNED (This space for Federal or State office use)

DATE

TITLE

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY: