

SHGSAU TRACT 6 WELL 9 AREA OF REVIEW

OPERATOR	CROSS TIMBERS	CROSS TIMBERS	CROSS TIMBERS	CROSS TIMBERS	CROSS TIMBERS
WELL NAME	SHGSAU TRACT 1 #1	SHGSAU TRACT 1 #2	SHGSAU TRACT 1 #3	SHGSAU TRACT 1 #4	SHGSAU TRACT 1 #5
LOCATION	1980' PSL, 1980' PEL	1980' PSL, 660' PEL	660' PSL, 660' PEL	1355' PSL, 1135' PEL	2490' PSL, 1595' PEL
SEC/TWP/RGE	SEC 30, T17S, R33E	SEC 30, T17S, R33E	SEC 30, T17S, R33E	SEC 30, T17S, R33E	SEC 30, T17S, R33E
WELL TYPE	INJECTION	INJECTION	INJECTION	OIL	OIL
STATUS	P&A	ACTIVE	P&A	ACTIVE	P&A
SURFACE CSG.	8 5/8" 374' @ 1215'	8 5/8" 374' @ 1215'	8 5/8" 374' @ 1235'	8-5/8" 244' @ 1305'	8-5/8" 244' @ 1181'.
CHT SX.	600 SX	550 SX	550 SX	650SX	50SX
TOP OF CMT	SURFACE (CALC)	SURFACE (CALC)	SURFACE	CIRC	1075' (CALC)
INTERMEDIATE CSG					
CHT SX.					
TOP OF CMT					
PRODUCTION CSG	5 1/2" 144' @ 3927'	5 1/2" 144' @ 3959'	5 1/2" 144' @ 3951'	5-1/2" 15.5' @ 4349'.	7" 204' @ 3921'
CHT SX.	300 SX	350 SX	300 SX	550SX	100SX
TOP OF CMT	2400' (CALC)	3700'	2427' (CALC)		2845' (CALC)
LINER	3740'-4281'	4" 10.464' @ 3626'-4363'	4" 11.344' @ 3666'-4355'		5" 184' @ 3798'-4227'
CHT SX.	275 SX	350 SX	275 SX.		40SX
TOTAL DEPTH	4281'	4364'	4355'	4,350'	4278'
DATE DRILLED	8/43	12/43	2/44	11/76	5/53
PERFORATIONS	4197'-4249'	4114'-4226'	4220'-4324'	4184'-4306'	4132'-4189'
REMARKS	P&A 1/15/86. RET. @ 3708' W/ 26SX ON TOP SQZ W/ 300 SX. PERF @ 2700'. RETAINER @ 2593'. SQZ W/ 300 SX. CAP RETAINER W/ 20 SX. 135 SX @ 1303'-SURP.	RET. @ 1308'. SQZ LX W/450SX. PERF 1235'-37'. RET @ 1123'. SQZ W/ 150SX. LEPT 5SX ON RET. PERF 980'. PHP 250SX CMT DWN CSG. TOC 313' INSIDE 5-1/2". FILL 8-5/8" X 5-1/2" W/CMT. SET 37SX PLUG 313'-SURP.	CIBP @ 4,125'. 25SX ON CIBP(4125'-3635') RET @ 3605' W/25SX ON TOP (3605'-3421'). RET @ 1308'. SQZ LX W/450SX. PERF 1235'-37'. RET @ 1123'. SQZ W/ 150SX. LEPT 5SX ON RET. PERF 980'. PHP 250SX CMT DWN CSG. TOC 313' INSIDE 5-1/2". FILL 8-5/8" X 5-1/2" W/CMT. SET 37SX PLUG 313'-SURP.	P & A 5/83 25SX 3800'-3660' 100SX 2914'-2348' PERF 1185' SET RET @ 1096'. SQZ W/350SX. LEPT 100SX ON RET. 50SX 282'-SURP. DO PLUGS TO 889'. CUT OFF 7" @ 880'. 260SX PLUG FR/ 880'-SURP.	