

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-31879
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEB <input type="checkbox"/>
6. State Oil & Gas Lease No. B-1306-2
7. Lease Name or Unit Agreement Name VACUUM GLORIETA WEST UNIT
8. Well No. 124
9. Pool name or Wildcat VACUUM GLORIETA
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3976', KB-3990'

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER WATER INJECTION
2. Name of Operator TEXACO EXPLORATION AND PRODUCTION INC.
3. Address of Operator P. O. Box 3109 Midland, Texas 79702
4. Well Location Unit Letter B : 1020 Feet From The NORTH Line and 1519 Feet From The EAST Line Section 6 Township 18-SOUTH Range 35-EAST NMPM LEA County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
	OTHER: SPUD & SURFACE CASING <input checked="" type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. TMBR/SHARP RIG #17 SPUD 11 INCH HOLE @ 2:30 PM 07-26-93. DRILLED TO 1490'. TD @ 3:00 AM 07-27-93.
2. RAN 33 JTS OF 8 5/8, 24#, WC-50, STC CASING SET @ 1490'. RAN 10 CENTRALIZERS.
3. DOWELL CEMENTED WITH 500 SACKS CLASS C W/ 4% GEL, 2% CACL2 (13.5 PPG, 1.74 CF/S). F/B 150 SACKS CLASS C W/ 2% CACL2 (14.8 PPG, 1.32 CF/S). PLUG DOWN @ 11:30 AM 07-27-93. CIRCULATED 180 SACKS.
4. NU BOP & TESTED TO 1500#. TESTED CASING TO 1500# FOR 30 MINUTES FROM 9:30 PM TO 10:30 PM 07-27-93.
5. WOC TIME 10 HOURS FROM 11:30 AM TO 9:30 PM 07-27-93. REQUIREMENTS OF RULE 107, OPTION 2:
 1. VOLUME OF CEMENT SLURRY: LEAD 870 (CU.FT), TAIL 198 (CU.FT).
 2. APPROX. TEMPERATURE OF SLURRY WHEN MIXED: 50° F.
 3. EST. FORMATION TEMPERATURE IN ZONE OF INTEREST: 90° F.
 4. EST. CEMENT STRENGTH AT TIME OF CASING TEST: 1000 PSI.
 5. ACTUAL TIME CEMENT IN PLACE PRIOR TO TESTING: 10 HOURS.
6. DRILLING 7 7/8 HOLE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C.P. Basham /cwh TITLE DRILLING OPERATIONS MANAGER DATE 07-29-93

TYPE OR PRINT NAME C.P. BASHAM

TELEPHONE NO. 915-6884620

(This space for State Use)

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE AUG 03 1993

CONDITIONS OF APPROVAL, IF ANY:



CEMENTING REPORT

File No.: 1043325Report Date: 7/10/93Operator: Tecaw

Requested By: _____

Case No.: UGWU # 121 + 124Service Point: HNMLocation: LeaType of Job: Sout

Test Conditions:

Depth: 1550 ft., Temp Grad _____, BHST: 90 °F, BHCT: 85 °F

Properties:	Density (ppg)	Yield (cu ft/sk)	Mix Water (gal/sk)	Total Liquid (gal/sk)	Water Source	Cement Source
System No. 1	<u>13.5</u>	<u>1.74</u>	<u>9.11</u>	<u>9.11</u>	<u>Loc</u>	
System No. 2	<u>14.8</u>	<u>1.32</u>	<u>6.32</u>	<u>6.32</u>	<u>Loc</u>	
System No. 3						
System No. 4						

Cement System Compositions:

System No. 1	<u>CT 47 D20 + 28 S1</u>
System No. 2	<u>CT 28 S1</u>
System No. 3	
System No. 4	

Thickening Time Results

Rheology Results

SYSTEM	HR:MIN	BC	300	200	100	80	30	6	3	PV or n'	Ty or k'	REHOLOGY MODEL	I.O.D.
No. 1	<u>3:00</u>	<u>70</u>	<u>97</u>	<u>41</u>	<u>37</u>	<u>30</u>	<u>24</u>	<u>24</u>	<u>20</u>				
No. 2	<u>1:45</u>	<u>70</u>	<u>40</u>	<u>32</u>	<u>25</u>	<u>20</u>	<u>17</u>	<u>14</u>	<u>12</u>				
No. 3													
No. 4													

Compressive Strengths - psi

SYSTEM	TEMP.	6 HRS.	12 HRS.	24 HRS.
No. 1	<u>90</u> °F	<u>450</u>	<u>900</u>	<u>1700</u>
No. 1	°F			
No. 2	<u>90</u> °F	<u>650</u>	<u>1200</u>	<u>2100</u>
No. 2	°F			
No. 3	°F			
No. 3	°F			
No. 4	°F			
No. 4	°F			

FLUID LOSS

FREE WATER

SYSTEM	°F, _____ psi mL/30 min	°F mL
No. 1		
No. 2		
No. 3		
No. 4		

Remarks: F.I.B.

Cementist: _____