

38. Anticipated Abnormal Pressure, Temperatures, or Other Hazards:

No abnormal pressures or temperatures have been noted or reported in wells drilled in the area to the anticipated depth of this well.

Anticipated Bottom Hole Pressure (BHP) = 1930 psi.

Hydrogen Sulfide is known to exist in formations at the depths the wellbore will penetrate, a H<sub>2</sub>S compliance package will be rigged up prior to drilling those formations.

38. Anticipated Starting Date and Duration of Operations:

The anticipated starting date will be as soon as possible after examination and approval of drilling requirements. Drilling operations should be completed within 10 days after spudding the well and drilling to TD.